



BOTTOM HOLE ASSURANCE, INC.

No. DIR 52122B1

Blacklight, Ultrasonic Wall Thickness,
& Liquid Penetrant Inspection

Email: BHAInc@bottomholeassurance.com
109 Citron Drive • Youngsville, LA 70592

Office: (337) 857-8994 Fax: (337) 857-8964

CUSTOMER HALLIBURTON (KOSMOS) 3RD PARTY

FACILITY / LOCATION SPERRY DRILLING

AUTHORIZED BY EDDIE FAUCHEUX

INVOICE NO. _____

RIG ENSCO 8505

PROJECT _____

P.O. / JOB # SO# 907461971-10157

DATE: 5/21/2022

OCS-G & WELL _____

Serial #	Tool Description	Overall Length	Fishing Neck Length	Tong Space	Pin I.D.	Pin O.D.	Box O.D.	PIN						BOX						Remarks																				
								Connection Size	Pin Length	Pin Cylinder Diameter	Pin Nose Diameter	Pin Relief Diameter	Pin Root Width	Pin Neck Lgth	Bevel Diameter	B S R	OK or Reject	Remarks	Connection Size		Counter Bore Length	Counter Bore Diameter	Bore Back Dia Flat Bore Dia	Bore Back Lgth	Float Bore Lgth	Box Thread Length	Counterbore Wall Thickness	Reel Diameter	B S R	OK or Reject	Remarks									
SN: 12360935 PN: 120161727	6 3/4" X-OVER	1.70	FL	FL	3	6 3/4		NC50	4 1/2				5/16	6 5/16		OK																								
						6 3/4		NC50	4 7/16				5/16	6 5/16		OK																								

Remarks: INSPECTED PER D00685901 REV. 1 ALL API CONNECTIONS MARKED CW UNLESS OTHERWISE NOTED

Batch # Info. 20-B Dry Powder 7-HF White Contrast 14-A System Effectiveness:	Connection Inspection Wet Flour, M.P.I. <input type="checkbox"/> Dry MP I <input type="checkbox"/> Vis. Liq. Pen. <input checked="" type="checkbox"/> Residual <input type="checkbox"/> Flour Liq. Pen. <input type="checkbox"/> Continuous <input type="checkbox"/> Long. Insp. <input type="checkbox"/> AC Current <input type="checkbox"/> Trans. Insp. <input type="checkbox"/> DC Current <input type="checkbox"/> LP-Comparative Block <input checked="" type="checkbox"/> Dry MP-Castrol Slip <input type="checkbox"/>	Body Inspection Wet Flour, MP I <input type="checkbox"/> Residual <input type="checkbox"/> Vis Liq Pen <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Flour Liq Pen <input type="checkbox"/> AC Current <input type="checkbox"/> Long Insp <input type="checkbox"/> DC Current <input type="checkbox"/> Trans Insp <input type="checkbox"/> Visible MP I <input type="checkbox"/> Wet MP-Castrol Strip <input type="checkbox"/> Profile Gage RSC OK <input checked="" type="checkbox"/>	Body Dry M.P.I Dry MP I <input type="checkbox"/> Residual <input type="checkbox"/> Long Insp <input type="checkbox"/> Continuous <input type="checkbox"/> Trans Insp <input type="checkbox"/> AC Current <input type="checkbox"/> DC Current <input type="checkbox"/>	Blacklight Inspection Blacklight Intensity _____ Bath Mixture _____ White Light _____ Equipment / Inspector Information Equipment Used From Unit # <u>14</u> Qual. Dates) MT _____ PT <u>11/11/2019</u> Level II Inspector: <u>DUSTIN KNIGHT</u> Signature: _____ <i>Dustin Knight</i> Signature guarantees final work thru of job and job site	Liquid Penetrant Inspection Magnaflux Developer SKD-S2 Batch # <u>22A67C</u> Dwell Time <u>10</u> min White Light <u>100x</u> Magnaflux Penetrant <input checked="" type="checkbox"/> SKL-WP2 (Check one) <input type="checkbox"/> ZL-60D Batch # <u>22B056</u> Dwell Time: <u>20</u> min
Job Information B _____ V _____ D _____ P _____	3rd Party Rep <u>HUNTERARDON</u> Signature: _____ 				