



BOTTOM HOLE ASSURANCE, INC.

No. IR **62022TT-3**

*Blacklight, Ultrasonic Wall Thickness,
& Liquid Penetrant Inspection*

Email: BHAInc@bottomholeassurance.com
109 Citron Drive • Youngsville, LA 70592


Office: (337) 857-8994 Fax: (337) 857-8964

CUSTOMER HALLIBURTON ICC		3rd PARTY <input type="checkbox"/>	FACILITY / LOCATION TEST TOOLS	AUTHORIZED BY BOBBY CHOATE		INVOICE NO.		
RIG		OCS-G & WELL NO.		PROJECT IN HOUSE	P.O. NO. / JOB NO. 1017510022	DATE 6/20/2022		
SERIAL NO.	DESCRIPTION		PIN	BOX	I.D.	O.D.	LENGTH	
1	EQ# 12207922	5" BIG JOHN JAR						
2	C4052838-2	TOP COUPLING - ACC		INT (B) - ACC	3 7/8" CAS - ACC	2 1/4	5	0.98
3		SAP# 100066624						
4	BAC1921865-1	SPLINED HOUSING - ACC		INT - ACC				
5		SAP# 100066622						
6	AHY2015073-2	IMPACT MANDREL - ACC		INT - ACC	INT - ACC			
7		SAP# 100066605						
8	BBM205347.1	CASE - ACC			INT x INT - ACC			
9		SAP# 100066625						
10	C4048028-1	METERING SLEEVE - ACC						
11		SAP# 100066616						
12	B3760835-1	METERING NUT - ACC (ALL ACCESSIBLE AREAS)						
13		SAP# 100066608						
14	3641248-3	EQUALIZING PRESSURE PISTON - ACC						
15		SAP# 100066609						
16	BAC195632-1	LOWER MANDREL - ACC			INT - ACC			
17		SAP# 100066618						
18	C3641247-1	BOTTOM NIPPLE - ACC		3 7/8" CAS x INT - ACC		2 1/4	5	1.31
19		SAP# 100066626						
20	BAC1815153-1	ADJUSTMENT METER CONE - ACC (ALL ACCESSIBLE AREAS)		INT x INT - ACC				
21								
22								
23								
24								
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								
35								
36								
37								
38								
39								
40								

SUMMARY: FULL BODY INSP. BSM-GOM-HAL-TT-201 REV. 5

Batch # Info.	Connection Inspection		Body Inspection		Body Dry M.P.I	
20-B 20B065	Wet Flour. M.P.I. <input checked="" type="checkbox"/>	Dry M.P.I. <input type="checkbox"/>	Wet Flour. M.P.I. <input checked="" type="checkbox"/>	Residual <input type="checkbox"/>	Dry M.P.I. <input type="checkbox"/>	Residual <input type="checkbox"/>
Dry Powder	Vis. Liq. Pen. <input type="checkbox"/>	Residual <input type="checkbox"/>	Vis. Liq. Pen. <input type="checkbox"/>	Continuous <input checked="" type="checkbox"/>	Long. Insp. <input type="checkbox"/>	Continuous <input type="checkbox"/>
7-HF	Flour Liq. Pen. <input type="checkbox"/>	Continuous <input checked="" type="checkbox"/>	Flour Liq. Pen. <input type="checkbox"/>	AC Current <input type="checkbox"/>	Trans. Insp. <input type="checkbox"/>	AC Current <input type="checkbox"/>
White Contrast	Long. Insp. <input checked="" type="checkbox"/>	AC Current <input type="checkbox"/>	Long. Insp. <input checked="" type="checkbox"/>	DC Current <input checked="" type="checkbox"/>		DC Current <input type="checkbox"/>
14-A	Trans. Insp. <input checked="" type="checkbox"/>	DC Current <input checked="" type="checkbox"/>	Trans. Insp. <input checked="" type="checkbox"/>	Visible M.P.I. <input type="checkbox"/>		

System Effectiveness: LP-Comparitive Block Dry MP-Castrol Strip Wet MP-Castrol Strip

Blacklight Inspection	Equipment / Inspector Information
Blacklight Intensity: <u>4007</u> Bath Mixture: <u>0.25</u> Whitelight: <u>0.1</u>	Equipment Used From Unit # <u>13</u> Qual. Date(s) MT <u>7/21/2019</u> PT <u>9/21/2021</u>
Liquid Penetrant Inspection Whitelight: _____ Magnaflux Developer: SKD-S2 Magnaflux Penetrant: <input type="checkbox"/> SKL-WP2 (Check one) <input type="checkbox"/> ZL-60D Batch # _____ Batch # _____ Dwell Time: _____ min Dwell Time: _____ min	3rd Party Rep: _____ Signature: _____ Level II Inspector: RIDGE ALBERT Signature: 
Job Information B _____ RA _____ V _____ RA _____ D _____ P _____ RA _____	Signature: _____ <small>Signature guarantees final walk thru of job and job site</small>