



BOTTOM HOLE ASSURANCE, INC.

No. DIR 42624ST-9

NDE Inspection Services

Email: BHAInc@bottomholeassurance.com
107 Citron Drive • Youngsville, LA 70592

Office: (337) 857-8994 Fax: (337) 857-8964
Bottomholeassurance.com

CUSTOMER HALLIBURTON ICC 3RD PARTY
RIG _____
OCS-G & WELL _____

FACILITY / LOCATION SERVICE TOOLS
PROJECT MURPHY

AUTHORIZED BY JASON CLOSTIO
P.O. / JOB # 909220020

INVOICE NO. _____
DATE: 4/26/2024

Serial #	Tool Description	Overall Length	Fishing Neck Length	Tong Space	Pin I.D.	Pin O.D.	Box O.D.	PIN										BOX										
								Connection Size	Pin Length	Pin Cylinder Diameter	Pin Nose Diameter	Pin Relief Diameter	Pin Rel. Width Pin Neck Lgth	Bevel Diameter	B S R	OK or Reject	Remarks	Connection Size	Counter Bore Length	Counter Bore Diameter	Bore Back Dia. Float Bore Dia.	Bore Back Lgh Float Bore Lgh	Box Thread Length	Counterbore Wall Thickness	Bevel Diameter	B S R	OK or Reject	Remarks
EQ# 10256071	BYPASS	4.95	15	14 1/2	3 3/4	6 1/4	6 1/4	NC 50	4 1/2	-	-	-	5/16	6 1/16	-	Acc	CONN ONLY	NC 50	11/16	5 5/16	-	-	-	-	6 1/16	-	Rej	Damaged Threads Conn Only
EQ# 12525232	9 5/8 MSD	6.75	9 11/16	-	-	-	6 5/8		-	-	-	-	-	-	-			NC 50	5/8	5 5/16	-	-	-	-	6 1/16	-	Rej	Damaged Threads Conn Only

Remarks: CONN. INSP. AS PER MAN-GL-HAL-HCT-900 REV 6.3

Customer Rep Signoff: _____

Batch # Info.	Connection Inspection	Body Inspection	Body Dry M.P.I.	Blacklight Inspection	Liquid Penetrant Inspection
20-B 23K007	Wet Flour, M.P.I. <input checked="" type="checkbox"/> Dry M.P.I. <input type="checkbox"/> Vis. Liq. Pen. <input type="checkbox"/> Residual <input type="checkbox"/>	Wet Flour, M.P.I. <input checked="" type="checkbox"/> Residual <input type="checkbox"/> Continuous <input checked="" type="checkbox"/> AC Current <input type="checkbox"/>	Dry M.P.I. <input type="checkbox"/> Residual <input type="checkbox"/> Long. Insp. <input type="checkbox"/> Continuous <input type="checkbox"/>	Blacklight Intensity: 5603 Bath Mixture: 0.25 Whitelight: 0.1 Equipment Used From Unit # 23 Qual. Date(s) MT 4/26/2019 PT 4/26/2019	Magnaflux Developer: SKD-S2 Batch # Dwell Time: #N/A min White Light: #N/A Magnaflux Penetrant: <input type="checkbox"/> SKL-WP2 <input type="checkbox"/> ZL-60D Batch # Dwell Time: #N/A min
Dry Powder	Flour Liq. Pen. <input type="checkbox"/> Continuous <input checked="" type="checkbox"/>	Flour Liq. Pen. <input type="checkbox"/> AC Current <input type="checkbox"/>	Trans. Insp. <input type="checkbox"/> AC Current <input type="checkbox"/>	Equipment / Inspector Information	
White Contrast	Long. Insp. <input checked="" type="checkbox"/> AC Current <input type="checkbox"/>	Long. Insp. <input checked="" type="checkbox"/> DC Current <input checked="" type="checkbox"/>	DC Current <input type="checkbox"/>	Level II Inspector: BRANSON THERIOT	
14-A	Trans. Insp. <input checked="" type="checkbox"/> DC Current <input checked="" type="checkbox"/>	Trans. Insp. <input checked="" type="checkbox"/> Visible M.P.I. <input type="checkbox"/>	Profile Gage RSC OK <input checked="" type="checkbox"/>	Signature: <i>Branson Theriot</i> Signature guarantees final walk thru of job and job site	
System Effectiveness:	LP-Comparative Block <input type="checkbox"/> Dry MP-Castrol Strip <input type="checkbox"/>	Wet MP-Castrol Strip <input checked="" type="checkbox"/>		APPROVED	
Job Information					
B	BT	V	BT	D	P DP