



BOTTOM HOLE ASSURANCE, INC.

NDE Inspection Services

Email: BHAInc@bottomholeassurance.com
107 Citron Drive • Youngsville, LA 70592

Office: (337) 857-8994 Fax: (337) 857-8964
Bottomholeassurance.com

CUSTOMER SBES 3RD PARTY
RIG _____
OCS-G & WELL _____

FACILITY / LOCATION SHOP _____
PROJECT _____

AUTHORIZED BY KEITH _____
P.O. / JOB # 327507209 _____

INVOICE NO. _____
DATE: 1/10/2025

Serial #	Tool Description	Overall Length	Fishing Neck Length	Tong Space	Pin I.D.	Pin O.D.	Box O.D.	PIN							BOX							Remarks							
								Connection Size	Pin Length	Pin Cylinder Diameter	Pin Nose Diameter	Pin Relief Diameter	Pin Rel. Width Pin Neck Lgth	Bevel Diameter	B S R	OK or Reject	Remarks	Connection Size	Counter Bore Length	Counter Bore Diameter	Bore Back Dia. Float Bore Dia.		Bore Back Lgth Float Bore Lgth	Box Thread Length	Counterbore Wall Thickness	Bevel Diameter	B S R	OK or Reject	Remarks
S/N 13589761 P/N 102965649	8" LOWER CONVERSION SUB	2.65	FL	FL	3 1/4	8"		6 5/8 REG	4 15/16					7/16	7 35/64		OK												
	MR 54772																												

Remarks: INSP. AS PER D00685901 REV. V MARKED WITH CW STAMP UNLESS OTHERWISE NOTED Customer Rep Signoff: _____

Batch # Info: 20-B Dry Powder 7-HF White Contrast 14-A	Connection Inspection Wet Flour. M.P.I. <input type="checkbox"/> Dry M.P.I. <input type="checkbox"/> Vis. Liq. Pen. <input checked="" type="checkbox"/> Residual <input type="checkbox"/> Flour Liq. Pen. <input type="checkbox"/> Continuous <input type="checkbox"/> Long. Insp. <input type="checkbox"/> AC Current <input type="checkbox"/> Trans. Insp. <input type="checkbox"/> DC Current <input type="checkbox"/>	Body Inspection Wet Flour. M.P.I. <input type="checkbox"/> Residual <input type="checkbox"/> Vis. Liq. Pen. <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Flour Liq. Pen. <input type="checkbox"/> AC Current <input type="checkbox"/> Long. Insp. <input type="checkbox"/> DC Current <input type="checkbox"/> Trans. Insp. <input type="checkbox"/> Visible M.P.I. <input type="checkbox"/>	Body Dry M.P.I. Dry M.P.I. <input type="checkbox"/> Residual <input type="checkbox"/> Long. Insp. <input type="checkbox"/> Continuous <input type="checkbox"/> AC Current <input type="checkbox"/> DC Current <input type="checkbox"/>	Blacklight Inspection Blacklight Intensity: _____ Bath Mixture: _____ Whitelight: _____ Equipment / Inspector Information Equipment Used From Unit # 25 Qual. Date(s) MT _____ PT 1/27/2020 Level II Inspector: TANNER BLANCHARD Signature: _____ <small>Signature guarantees final walk thru of job and job site</small>	Liquid Penetrant Inspection Magnaflex Developer: SKD-S2 Batch # 23F01C Dwell Time: 10 min White Light: 190 FC Magnaflex Penetrant: <input checked="" type="checkbox"/> SKL-WP2 (Check one) <input type="checkbox"/> ZL-60D Batch # 22B02C Dwell Time: 20 min
System Effectiveness: LP-Comparative Block <input checked="" type="checkbox"/> Dry MP-Castrol Strip <input type="checkbox"/> Wet MP-Castrol Strip <input type="checkbox"/> Profile Gage RSC OK <input checked="" type="checkbox"/> Job Information: B _____ V _____ TB _____ D _____ TB _____ P _____ TB _____			3rd Party Rep: _____		