BOTTOM HOLE ASSURANCE, INC.

No. DIR 11425SB1

NDE Inspection Services

Email: BHAInc@bottomholeassurance.com
107 Citron Drive • Youngsville, LA 70592

Office: (337) 857-8994 Fax: (337) 857-8964
Bottomholeassurance.com

CUSTOMER S.B.E.S ☐ 3RD PARTY | FACILITY / LOCATION Shop | AUTHORIZED BY Kale Veronie | INVOICE NO.
RIG | PROJECT Halliburton Sperry | P.O. / JOB # WO#327415689 | DATE: 1/14/2025
OCS-G & WELL

								PIN										BOX										
Serial #	Tool Description	Overall Length	Fishing Neck Length	Tong Space	Pin I.D.	Pin O.D.	Box O.D.	Connection Size	Pin Length	Pin Cylinder Diameter	Pin Nose Diameter	Pin Relief Diameter	Pin Rel. Width Pin Neck Lgth	Bevel Diameter	B S R	OK or Reject	Remarks	Connection Size	Counter Bore Length	Counter Bore Diameter	Bore Back Dia. Float Bore Dia.	Bore Back Lgth Float Bore Lgth	Box Thread Length	Counterbore Wall Thickness	Bevel Diameter	B S R	OK or Reject	Remarks
S/N 13590654 P/N 102814796	ILS	4.90		10 13/16	4 1/2	9 1/2		6 5/8 IF	5"				7/16	8 27/32		OK												
	MR54752/1																											

Remarks: INSP AS PER D00658901 REV.V CW:STAMPED | Customer Rep Signoff:

Batch # Info.

20-B	
Dry Powder	
7-HF	
White Contrast	
14-A	

Connection Inspection

Wet Flour. M.P.I.	☐	Dry M.P.I.	☐
Vis. Liq. Pen.	☑	Residual	☐
Flour Liq. Pen.	☐	Continuous	☐
Long. Insp.	☐	AC Current	☐
Trans. Insp.	☐	DC Current	☐

Body Inspection

Wet Flour. M.P.I.	☐	Residual	☐
Vis. Liq. Pen.	☑	Continuous	☐
Flour Liq. Pen.	☐	AC Current	☐
Long. Insp.	☐	DC Current	☐
Trans. Insp.	☐	Visible M.P.I.	☐

Body Dry M.P.I

Dry M.P.I.	☐	Residual	☐
Long. Insp.	☐	Continuous	☐
Trans. Insp.	☐	AC Current	☐
		DC Current	☐

System Effectiveness: LP-Comparitive Block ☐ Dry MP-Castrol Strip ☐ Wet MP-Castrol Strip ☐ Profile Gage RSC OK ☐

3rd Party Rep

Job Information

B | V KA | D KA | P KA

Signature:

Blacklight Inspection

Blacklight Intensity: | Bath Mixture: | Whitelight:

Equipment / Inspector Information

Equipment Used From Unit # 29
Qual. Date(s) MT | PT 12/1/2023
Level II Inspector: KELTON ALFRED
Signature:
Signature guarantees final walk thru of job and job site

Liquid Penetrant Inspection

Magnaflux Developer: SKD-S2
Batch # 24C07C
Dwell Time: 10 min
White Light: 100
Magnaflux Penetrant: ☑ SKL-WP2
(Check one) ☐ ZL-60D
Batch # 24B07C
Dwell Time: 20 min